Requirements	1. Outstanding:	2. Satisfactory:	3. Needs Improvement:	4. Unsatisfactory:	Scoring
Define Continuity	Provides a comprehensive and accurate definition of continuity. Clearly explains the concept with relevant examples. Demonstrates a deep understanding of the principles involved. Uses precise technical language and terminology.	Provides a correct definition of continuity. Includes some examples, though they may not be fully detailed. Shows a good understanding of the basic principles. Uses appropriate technical language, with minor inaccuracies.	Provides a partial or somewhat inaccurate definition of continuity. Examples are either missing or not clearly explained. Shows a limited understanding of the principles. Uses general language with several technical inaccuracies.	Fails to provide a correct definition of continuity. No examples or irrelevant examples are given. Shows little to no understanding of the principles. Uses incorrect or non-technical language.	4
Test Continuity	Correctly sets up the DVM for continuity testing. Accurately identifies and connects the probes to the appropriate points in the circuit. Interprets the DVM readings correctly and explains the results clearly. Demonstrates a thorough understanding of the testing procedure and safety precautions.	Sets up the DVM for continuity testing with minor errors. Identifies and connects the probes to the appropriate points with some guidance. Interprets the DVM readings correctly but with less detailed explanation. Shows a good understanding of the testing procedure and basic safety precautions.	Sets up the DVM for continuity testing with several errors. Has difficulty identifying and connecting the probes to the appropriate points. Misinterprets the DVM readings or provides an incomplete explanation. Shows a limited understanding of the testing procedure and safety precautions.	Fails to set up the DVM for continuity testing correctly. Incorrectly identifies and connects the probes, leading to inaccurate results. Misinterprets or fails to interpret the DVM readings. Shows little to no understanding of the testing procedure and safety precautions.	4
Describe SPDT toggle	Provides a detailed and accurate description of the SPDT toggle switch operation. Clearly explains the function of each position (ON-ON or ON-OFF-ON) and how the switch routes the current. Includes relevant diagrams or illustrations to enhance the explanation. Demonstrates a thorough understanding of the switch's applications and uses precise technical terminology.	Provides a correct description of the SPDT toggle switch operation. Explains the function of each position with some detail. May include basic diagrams or illustrations. Shows a good understanding of the switch's applications and uses appropriate technical terminology.	Provides a partial or somewhat inaccurate description of the SPDT toggle switch operation. Explains the function of each position with limited detail. Diagrams or illustrations are either missing or unclear. Shows a limited understanding of the switch's applications and uses general language with several technical inaccuracies.	Fails to provide a correct description of the SPDT toggle switch operation. Does not explain the function of each position or provides incorrect information. No diagrams or illustrations are included. Shows little to no understanding of the switch's applications and uses incorrect or non-technical language.	4
Solder joint	Solder joints are clean, shiny, and smooth with no visible cracks or gaps. Connections are secure and demonstrate excellent mechanical strength. Minimal excess solder is used, and there are no solder bridges or cold joints. Demonstrates a clear understanding of proper soldering techniques and safety precautions.	Solder joints are mostly clean and smooth with minor imperfections. Connections are secure but may show slight mechanical weakness. Some excess solder is present, but no significant solder bridges or cold joints. Shows a good understanding of basic soldering techniques and safety precautions.	Solder joints are uneven or dull, indicating potential cold joints. Connections are somewhat secure but may have noticeable mechanical weaknesses. Excess solder is used, and there may be minor solder bridges. Shows a limited understanding of soldering techniques and safety precautions.	Solder joints are poorly formed, with visible cracks, gaps, or dull surfaces. Connections are insecure and demonstrate significant mechanical weakness. Excessive solder is used, with multiple solder bridges or cold joints. Shows little to no understanding of proper soldering techniques and safety precautions.	4
Test toggle with DVM	Correctly sets up the DVM for continuity testing and selects the appropriate mode. Accurately identifies and connects the test leads to the correct terminals of the SPDT switch. Interprets the DVM readings correctly for all switch positions and provides a clear explanation of the results. Demonstrates a thorough understanding of the continuity testing process and the operation of the SPDT switch.	Sets up the DVM for continuity testing with minor errors and selects the appropriate mode. Identifies and connects the test leads to the correct terminals with minimal guidance. Interprets the DVM readings correctly for most switch positions and provides a basic explanation of the results. Shows a good understanding of the continuity testing process and the operation of the SPDT switch.	Sets up the DVM for continuity testing with several errors and may select the incorrect mode. Has difficulty identifying and connecting the test leads to the correct terminals. Misinterprets the DVM readings or provides an incomplete explanation of the results. Shows a limited understanding of the continuity testing process and the operation of the SPDT switch.	Fails to set up the DVM for continuity testing correctly and selects the incorrect mode. Incorrectly identifies and connects the test leads, leading to inaccurate results. Misinterprets or fails to interpret the DVM readings. Shows little to no understanding of the continuity testing process and the operation of the SPDT switch.	4
				TOTAL	**20**